



PRELIMINARY BLASTING PLAN

Watkins Glen Solar Energy Center
Schuyler County, New York

FACILITY OPERATOR:
Watkins Glen Solar Energy Center, LLC
700 Universe Boulevard
Juno Beach, FL 33408

September 2020

Contents

1.0	Introduction	1
2.0	General Blasting Procedures	1
3.0	Pre-Blast Notifications and Surveys and Post-Blast Surveys.....	2
4.0	Sequence of Blasting	3
5.0	Blasting Procedures	4
6.0	Blast Safety and Warning Signals	5
7.0	Explosives Summary, Delivery, and Storage.....	5
8.0	Blasting Mats	6
9.0	Blaster Qualifications and Personnel.....	7
10.0	Licenses and Permits; Compliance with Regulations	7
11.0	Drilling, Loading, and Firing Procedure	8
12.0	Blast Vibration.....	8
13.0	Blast Monitoring	9
14.0	Blast Reports	9
15.0	Typical Blast Design.....	9

1.0 Introduction

Watkins Glen Solar Energy Center, LLC (Applicant), a wholly-owned indirect subsidiary of NextEra Energy Resources, LLC (NEER), plans to construct a major electric generating facility, the Watkins Glen Solar Energy Center (Project). The Project would consist of a 50 megawatt (MW) solar facility and associated components, including interconnection facilities consisting of a collection substation and switchyard. The Project is located on land leased from an owner of private property located in the Town of Dix, Schuyler County, New York. The Applicant intends to construct, own, operate, and maintain all Components of the Project.

A geotechnical investigation was performed by Terracon Consultants-NY, Inc. (Terracon) in September of 2019. The full Geotechnical Engineering Report (Report) for the Project is included with the Application as Appendix 21-1. A total of 13 soil borings and five test pits were completed at various locations during the geotechnical investigation. The Report indicates that the sub-soil may consist of weathered shale or shale bedrock throughout the Project Area.

Construction operations for the Project will involve the excavation of soil for limited site grading, substation construction, access road construction, the installation of posts for the solar arrays and security fence, and placement of the buried 34.5 kV collection circuit. If bedrock is encountered during excavation, the construction crews will excavate it using conventional earth-moving equipment. However, if the bedrock cannot be excavated with conventional earth-moving equipment, other means may be used for excavation (e.g., pneumatic jacking and/or hydraulic fracturing). If the rock cannot be excavated using the previously noted equipment, it may be necessary to employ blasting. At this time, no blasting is proposed or anticipated; however, this Preliminary Blasting Plan has been prepared to identify appropriate blasting procedures and notifications should blasting be determined necessary during construction activities.

2.0 General Blasting Procedures

The Applicant considers safety as the top priority during all phases of blasting operations. The Applicant and its selected blasting contractor will follow all applicable New York State regulations concerning the use of explosives, including adherence to 12 NYCRR Part 39 and the New York State Industrial Code Rule 53. The Applicant will document and make readily available all listed licensing of operators, all explosive storage certification, and all documented protocols for conducting safe and effective operations. All pertinent safety regulations and standards shall be

applied as required by state and federal regulations related to the transportation and use of explosives. Details of procedures for pre-blast surveys, explosives use, blast security, monitoring, and documentation are detailed below.

In addition, the Applicant will utilize the following safety regulation guidelines, as applicable:

- New York State Industrial Code Title 12- Part 39;
- Article 16 of the Labor Law of the State of New York;
- Code of Federal Regulations A.T.F. Title 27;
- Directive 495 standards of the National Fire Protection Association (NFPA); and
- Occupation Safety and Health Administration (OSHA) standards, 29 CFR 1926.900 – 1926.914 and 1910.109.

Further, two existing pipelines were identified within the Project Area. The Columbia pipeline, owned by TransCanada, and the Empire Pipeline owned by National Fuel, transect the Project Area from north to south, west of Baker Hill Road. Encroachment Guidelines have been provided by the owners of the pipelines and specifications have been incorporated in the siting and design of the Project. Additionally, requirements for blasting activity within 200 feet of the existing pipelines have been integrated into this Blasting Plan.

The Preliminary Blasting Plan is intended to serve as an overall general guidance and protocol document for all blasting operations required for the Project. The selected blasting contractor shall be responsible for generating an overall Contractor Blasting Plan, which shall include any site-specific blasting plans if intangible hindrances are encountered. This specification shall also be used for pre-blast surveys, notifications, use of explosives, security, monitoring, and documentation.

3.0 Pre-Blast Notifications and Surveys and Post-Blast Surveys

If blasting operations are deemed necessary, efforts shall be made to avoid or minimize the following potential adverse impacts: ground vibration, air blast overpressure, generation of fly rock, generation of dust, and generation of noxious gases and chemical residue in the subsurface. Methods to prevent these adverse impacts include specific site design of load/charge configurations, use of blasting delays, use of blasting mats, etc.

A pre-blast condition survey shall be performed on all structures within the prescribed distances from a blast zone. If federal, state, local or OSHA dictate minimum distances for accessing or protecting from blast impacts, these thresholds shall be followed.

The Applicant will notify pipeline utility owners of proposed blasting operations at least two weeks prior to the scheduled activity where blasting is expected to occur within 200 feet of the existing infrastructure. The Applicant will provide the Preliminary Blasting Plan for review and approval by the utility owners.

The Applicant or its blasting contractor will hold a public information meeting in all municipalities within a one-half mile radius of the blasting site at least 30 days prior to the commencement of blasting activities. One week prior to each meeting, all property owners within the one-half mile radius will be sent a notice letter concerning the hearing by certified mail, return receipt requested. "Door hangers" will also be left at all residences within one-half mile, providing the same information as detailed in the notice letters. The notice letters will offer property owners pre-blast surveys of structures and water sources or wells. The letters will explain that pre- and post-blast structure surveys and well monitoring are available and will provide contact information for a person to answer property owners' questions.

The Applicant or its blasting contractor will arrange for a qualified supplier to conduct pre-blast surveys for all interested landowners. The results will be documented and stored by the Applicant for utilization during post-blast surveys.

For any property owners within the one-half mile radius who express concerns about the potential impacts of the blasting on structures or wells, the Applicant or its contractor will perform post-blast surveys to assess any damage and will remediate any damage found. The Applicant or its contractor will make all reasonable efforts to complete each post-blast survey within 30 days after the property owner comes forward with concerns.

4.0 Sequence of Blasting

Coordination of all blasting operations will occur between the selected blasting contractor, Project engineers, and the local fire department. Blasting sequence will have a core emphasis on the safe and efficient removal of any bedrock encountered during the construction phase of this Project without causing adverse impacts to surrounding structures. Blasts will be developed so

as to create adequate relief which will minimize ground vibrations and offer the greatest protection possible to the surrounding structures.

5.0 Blasting Procedures

All blasting operations will be strictly coordinated with the Applicant's on-site representatives, representatives from pipeline owners where required, and with the local fire department, emphasizing the safe and efficient removal of rock without impact to surrounding structures. Blasts will be designed to minimize ground vibrations and to maximize protection for surrounding structures. Blasts will comply with the following requirements:

1. Blasting will occur only during the hours of 9:00 am to 5:00 pm on Monday through Friday. No blasting will occur on state or federal holidays.
2. Blasting will occur only as set forth in the blasting schedule, except in emergency situations, such as electrical storms or where public safety requires an unscheduled detonation.
3. Warning signals will be sounded before and after each blast to warn of the impending blast and to indicate all clear. The warning and all-clear signals shall be audible within a quarter-mile radius and will be distinguishable from one another. All individuals within Project Area will be instructed on what the signals mean. The Project Area will be posted with signs explaining the signals, and similar signs shall be made available to property owners within a half-mile radius of the blasting site. All people including contractor's and sub-contractor's workers within the safety zone around the blast site shall be evacuated prior to each detonation.
4. Access to blasting areas shall be restricted. The Applicant or its contractor shall actively control access to the blasting areas before and after each blast, until it has been determined that no unusual circumstances exist and that access to and travel in or through the area can safely resume.
5. Areas in which charged holes are awaiting firing shall be guarded, barricaded, and posted or flagged against unauthorized entry.
6. All blasts shall be made in the direction of the stress relieved face of the rock being blasted that has been previously marked out or previously blasted.

7. All stemming shall use clean, dry 3/8" crushed stone.
8. All rock-drilling operations shall be equipped with emission controls to control fugitive particulate matter. Blasting mats will be also used where needed to limit the occurrence of fly rock.
9. The blasting contractor shall ensure that extra safety and sound judgment is exercised by the blaster to prevent the simultaneous blasting of numerous holes.

6.0 Blast Safety and Warning Signals

Signs shall be posted at the Project Area entrance(s), as applicable, to warn that blasting is occurring, and to explain the warning signal sequence. The Applicant or its blasting contractor shall communicate with local officials as required to ensure the safest possible operation.

Before each blast, the Applicant or its blasting contractor shall conduct a security check within a radius of at least 1,000 feet around the blast site and will warn all personnel in the vicinity of the blast site. No blasting shall occur until the area has been secured and determined to be safe.

Warning signals shall be sounded in the following sequence:

- | | |
|--------------------|---------------------------|
| 3 Whistles: | 5 minutes to blast |
| 2 Whistles: | 1 minute to blast |
| 1 Whistle: | All clear |

The Applicant or its blasting contractor shall examine the blast site before sounding the all-clear signal to determine that it is safe to resume work.

7.0 Explosives Summary, Delivery, and Storage

For the purposes of this Project, all explosive and blasting materials and detonation devices shall be delivered to the Project Area on a daily basis. Currently, there is no proposed overnight storage on-site. Only the amount of explosives required for the day's work shall be brought to the site to minimize adverse risk of incident. However, should the storage of blasting materials become required on-site, all explosives shall be secured and stored in approved magazines when not in use.

If storage of blasting materials becomes required over the period of the construction phase of the Project, all storage of explosives will follow the outlined requirements of the United States Bureau of Alcohol, Tobacco, and Firearms and New York State Department of Labor. Pre-determined storage areas of all explosive materials will remain at a location approved by the supervising blasting engineer of the blasting subcontractor and verified and accepted by the Applicant. Blasting caps and/or other detonating devices will not be stored with any Class A explosives for safety concerns and as outlined in the general requirements. There will be multiple copies (two or more) of an accurate and contemporary inventory of all explosives and blasting agents stored and these documents will be maintained and updated throughout the duration of blasting operations.

The designated storage site, explosive transporting vehicles, and areas where explosives are being used shall be clearly marked and will display the required warning signs. A daily tally of all explosives delivered, used, and stored will be maintained at the main Project construction office on-site. Technical Data and Safety Data Sheets for all explosive products shall be provided to the Applicant before any blasting occurs.

During the handling of blasting materials, there shall be no smoking, open lights, or fire of any kind within 50 feet of any area where explosives are being handled. Ignition sources, except those needed in blasting operations (i.e., light fuses or fire electric detonators) will be permitted in an area containing loaded blasting holes. Containers of explosive materials shall be opened only with non-sparking tools or instruments. Metal slitters may be used for opening fiberboard boxes, paper bags or plastic tubes. After loading of a blast is completed, all excess explosive materials and detonators shall be removed to a safe location or returned at once to the storage area, observing the same rules as when being conveyed to the blasting area.

8.0 Blasting Mats

The utilization of blasting mats and backfill techniques will facilitate the control of any excessive amounts of rock movement when blasting in close proximity to identified structures. The specific placement and number of mats at each blasting site will be determined by the contractor. Mats will be placed to protect all people and structures on or surrounding the blast site and property. If blasting is deemed required for the Project, rubber tire type blasting mats utilized will be approximately 12' x 12' in size. At 38 pounds per square foot, each mat shall weigh approximately 5,472 pounds.

9.0 Blaster Qualifications and Personnel

All blasting personnel on the Project shall be licensed and certified in the State of New York and have appropriate training in the safe use and handling of explosives. They shall also comply with all state and federal statutes and regulations regarding construction site safety, including the transportation, use, and handling of explosives. Documentation of qualifications of the selected blasting contractor will be made available and provided to owners of the existing pipelines where required. Weekly safety meetings shall be held on-site and documented by the Applicant or its blasting contractor.

All blasting operations shall be conducted by experienced, trained, and competent individuals who understand the hazards involved. Individuals working with explosive materials shall:

1. Demonstrate knowledge of and willingness to comply with safety and security requirements.
2. Be capable of using mature judgment in all situations.
3. Be in good physical condition, and not under the influence of intoxicants, narcotics, or other drugs.
4. Have current knowledge of the relevant local, state and federal statutes and regulations.
5. Have obtained a Certificate of Competency or a license as required by New York State law.

10.0 Licenses and Permits; Compliance with Regulations

The Applicant's blasting contractor shall be fully licensed and insured for the transportation, use, and handling of explosives. Proof of insurance will be provided to the Applicant. The Applicant or its contractor shall obtain any blasting permits required. Review and approval of the Site Plan by pipeline property owners will be obtained if required.

Blasting shall be conducted in accordance with all applicable laws and regulations, including but not limited to 29 C.F.R. Parts 1910.109 (Explosives and Blasting Agents) and 1910.119 (Process Safety Management). In addition, U.S. Department of Interior Rules 816.61–68 and 817.61–68, and the Office of Surface Mining, Reclamation and Enforcement's Blasting Guidance Manual shall be followed where applicable.

11.0 Drilling, Loading, and Firing Procedure

All drill holes made in the blasting design will be made at diameters to freely allow for the insertion of the explosives without any hindrances. The drilling and loading operations will be a two-phased operation with drilling and loading being carried out independently in the same blasting area. Drilling shall be separated from loaded holes by at least the depth of the loaded hole but in no instance less than 50 feet. The loading or loaded area shall be kept free of any equipment, operations, or persons not essential to loading. There will be no vehicle or foot traffic permitted over loaded holes. All blast sites will be guarded or barricaded and posted with danger signs to restrict unauthorized entry. In order to mitigate adverse events, no drill holes shall be loaded except drill holes selected to be fired in the next round of blasting processes. Cartridges shall be primed only in the number required for a single round of blasting.

After properly loading all required drill holes, all remaining explosive materials and detonators shall be immediately returned to an authorized magazine. There will be no explosive materials or loaded holes left unattended at the blast site at any time.

All personnel and other bystanders in the danger area shall be effectively warned of the impending blast and ordered to a safe distance from the area before any blasting takes place. Blasts will never be initiated until it is verified that all persons have retreated to a safe distance out of the predetermined danger area. Prior to the firing of a shot, a competent flag person shall be posted at all access points to danger areas.

12.0 Blast Vibration

All blasting operations which occur adjacent to residences, buildings, structures, utilities or other facilities will be undergone with specific planning and insight from industry professionals, contractors, inspectors, and the Applicant, with full consideration for all forces and conditions involved and with safety as the top priority.

Only the predetermined minimum amount of blasting material shall be used to effectively fracture bedrock for the excavation depth. Independent monitoring of vibration and air concussion levels shall be carried out by the contractor during all blasting operations. Monitoring will occur typically at the structures closest to the blast site. Blasts shall be designed to follow industry vibration limits and state and local regulations, and to protect any nearby structures.

Ground vibration peak particle velocity limits shall not exceed those specified in the United States Bureau of Mines' (USBM's) Report of Investigation 8507 (USBM 1980). In addition, air blast overpressure levels will not exceed those specified in the USBM's Report of Investigation 8485 (USBM 1980).

13.0 Blast Monitoring

All blasts shall be monitored by an individual that is properly trained in the setup and use of seismic monitoring equipment. At least one seismograph will be used at all times, at the structure nearest to the blast site and over existing pipelines where blasts occur within 200 feet of the structure, in accordance with the pipeline owner's requirements. The results of blast monitoring are typically available before the next blast, so that design adjustments can be made for the next blast if necessary. The Applicant reserves the right to have an inspector present during all blasting operations. The entire cost will be responsibility of the contractor.

The Applicant has proposed a formal Complaint Resolution Plan that will address potential public complaints, including noise-specific complaints, that may arise from potential blasting operations. Refer to Exhibit 12 for information on the procedures to address public complaints, and Appendix 12-3 for the Complaint Resolution Plan.

14.0 Blast Reports

A Blast Report shall be prepared for each blast. These reports shall be saved and stored in an appropriate folder containing blasting operations, protocols, and past blasts. The folder will be stored in the temporary Project construction office and made available as needed.

15.0 Typical Blast Design

Before conducting any blasting, the Applicant's blasting contractor shall submit a blast design for the specific blast area in conjunction with the excavation design. The design will include, at a minimum, drill hole sizes, depths, spacing, loading information and type of explosive being used per foundation design or trench method required. If necessary, the design shall be adjusted after the first blasts to meet control and seismic requirements and to mitigate any unforeseen circumstances while maintaining the safety of construction personnel, the public, and identified structures as the top priority.

References

National Fuel Gas. 2019. Empire Pipeline Pipeline Encroachment Manual. 16pp.

TransCanada U.S. Land Management. 2020. General Guidelines. 4pp.

United States Bureau of Mines (USBM). 1980. *Structure Response and Damage Produced by Airblast from Surface Mining*.

<https://www.osmre.gov/resources/blasting/docs/USBM/RI8485StructureResponseDamageProducedAirblast1980.pdf>. Accessed January 2020.

USMB. 1980. *Structure Response and Damage Produced by Ground Vibration from Surface Mine Blasting*.

<https://www.osmre.gov/resources/blasting/docs/USBM/RI8507BlastingVibration1989.pdf>.

Accessed January 2020.